

Daily Job/Contract Variation Sheet

Job #:

Ref #:

Date: Wednesday 15th July 15

Customer /Client: K. Dwyer,

Site Address: Pease Park, Phase 2.

1. Plant Used:

320 D Cat excavator + Rock wheel attachment
210 Komatsu excavator + Rock teeth buckets, chains +
slings.
16t Hyundai excavator + Trench washer + buckets.
Cat CB 24 roller
Trench box - 1.5m x 4m x 2m deep
3m x 3m x 2m deep.
6t dumper

2. Labour Used:

Foreman - Simon Jackson.
Ops / machine drivers - X3.

Elite Groundworks & Construction Contractors Ltd

Daily Job/Contract Variation Sheet

Job #:

Ref #:

Date:

Customer /Client:

Site Address:

3. Materials Used:

4. Consumable Items Used:

168 Hphelci - 75 Lhs R/O
Cot 320 - 90 Lhs R/O
210 Komatsu - 90 Lhs R/O
Cot 1016 - 25 Lhs R/O

5. Collection of Materials:

6. Further information on Works Undertaken:

Elite Groundworks & Construction Contractors Ltd

Daily Job/Contract Variation Sheet

Job #:

Ref #:


Date:

Customer /Client:

Site Address:

To be completed by operatives carrying out the work and the Main Contractor / Client /Customer.

For and on behalf of Elite Groundworks & Construction Contractors Ltd:

<u>Name (Print):</u>	<u>Signature:</u>	<u>Date:</u>
<u>X</u> S Jackson	<u>X</u> 	<u>X</u> 15/7/15
<u>X</u> P Walling	<u>X</u>	<u>X</u> 15/7/15
<u>X</u> W Ridgeway	<u>X</u>	<u>X</u> 15/7/15
<u>X</u> R Jensen	<u>X</u>	<u>X</u> 15/7/15

For Main Contractor/Client

<u>Name (Print):</u>	<u>Signature:</u>	<u>Date:</u>
<u>X</u>	<u>X</u>	<u>X</u>
<u>X</u>	<u>X</u>	<u>X</u>
<u>X</u>	<u>X</u>	<u>X</u>
<u>X</u>	<u>X</u>	<u>X</u>

Elite Groundworks & Construction Contractors Ltd

Daily Job/Contract Variation Sheet

Job #:

Ref #:

Date:

Customer /Client:

Site Address:

6. Office Use Only:



* A/w FP team meeting due to defective materials

Notes - Outcome of meeting was agreed that spigott/rocker pipes were oversize. Cut/create own spigott/rocker pipes.

525 ϕ Cut own spigott pipe. x1

525 ϕ Rocker pipe x1

525 ϕ p.pe x



~~Handwritten note~~ - Compact material around man hole chambers.