

Job #:

Ref #:

Date:

3 June / 15

Customer /Client:

W. J. H. S.

Site Address:

Beaver Park - Phase 2 work.

1. Plant Used:

30t cat excavator

6t dumper - Delivered / Low loader. (Pickings plant).

16t Hyundai excavator - Delivered / Low loader.

Chairs 4 leg.

Pipe 1.1m.

2. Labour Used:

Foreman - Simon Jackson

Labour - x 3 ops.

Elite Groundworks & Construction Contractors Ltd

Daily Job/Contract Variation Sheet

Job #:

Ref #:

Date:

Customer /Client:

Site Address:

6. Office Use Only:

Unload mcmn deliveries / locate pipes along
embankment in size order.

* notes - Had to back all pipes due to Antic
trucks getting stuck on sand.

* Assist Jones in setting pins to chamber
locations.