

Elite Groundworks & Construction Contractors Ltd

Daily Job/Contract Variation Sheet

Job #:

Ref #:

Date:

Customer /Client:

Site Address:

Basen Park - phase 2

14/July/15

(7)

**1. Plant Used:**

320 CATP excavator + rock wheel - (stand down)  
+ tread wheel.  
210 Komatsu excavator + buckets.  
6t dumper.  
Cat CB24 roller.  
16t Hyundai excavator + buckets.  
Thresh box + man hole box.  
Cheng + slings.

**2. Labour Used:**

Foreman - Simon Jackson  
Ops / machine ops x 3.

Elite Groundworks & Construction Contractors Ltd

Daily Job/Contract Variation Sheet

Job #:

Ref #:

Date: Tuesday 14<sup>th</sup> July 18

Customer /Client:

Site Address:

P. O'Learys  
Beacon Park - Phase 2.

**6. Office Use Only:**

Reduce dig 59-510 sand fill to 1575mm below road traveller marker in preparation for 225 type 1 MOT hardcore.

75-100mm x 8.3m wide 59-510.

Reduce cycle track pitting to <sup>1475</sup>~~1450~~mm below road traveller marker in preparation for service ducts 59-10 @ 3.0m wide.

\* Rack wheels + travel wheels + Cat 320D on stand down due to issues with FP main products.

+ Trench boxes.